

Main Street Reconstruction Project 2018

Week of July 2



Main Street
Project 2018

Phase II
Beech St to
West end of
Village

PROJECT
FIELD OFFICE
652 Main St

Field Office
Hours:
7am - 5pm
Mondays
thru Fridays

Field Office
Phone#:
920-323-6714



This week the construction crews began removing concrete from the sidewalks and curbing. Beginning the week of **July 9, 2018** crews will begin the street excavation east of the railroad tracks. The excavation of the street will continue through the week of **July 16nd**.

During the street excavation travel through the construction zone will become even more difficult and there will be a lot of activity during work hours. If you can avoid driving through this area please do so.

During the week of **July 16, 2018** the crews will begin installing conduits and begin installing the new concrete sidewalks and curbing east of the railroad tracks.



Frontier has completed splicing all phone lines from overhead to underground. We hope to see the removal of the last of the poles along Main Street soon!