



Week of July 31st – August 14th

Main Street Project 2017

Phase I
Hwy LL to
Beech St

PROJECT FIELD OFFICE

At the Mobil
Gas Station
on corner of
CTH LL and
Main Street.

Field Office Hours:

7am - 5pm
Mondays
thru Fridays

Field Office

Phone#:
920-323-2876

Installation of the storm sewer mains and service stubs has begun on one side of the street from County Road LL heading west to Michael Street. After reaching Michael Street, the other side of the road will be started working back towards County Road LL. The planned completion date for the storm sewer installation is currently mid-August.



As storm sewer work wraps up, excavation of the street will commence at an approximate pace of 300 to 400 feet per day being dug down approximately 2 feet. Gravel will be backfilled at the end of each driveway so that entry and exit remains possible at the beginning and end of each day.

You will also see some areas of sidewalk patched with asphalt. These are temporary patches so that the sidewalks can remain usable until replaced with concrete later during the project.



Temporary mailboxes have been installed as well. A notice will be given to each resident informing them of when to start using the temporary boxes. During that time, each homeowner will also be notified of the date by which their original mailbox must be removed until the project is completed.

The Post Office and area businesses on Main Street will remain accessible throughout the project. Please remember to support them during this process! Signs reading "Open to Businesses" will be installed tomorrow. Anyone wishing to have a sign placed for their specific business can contact Peggy at the project field office for information on applying for a DOT sign permit.

Currently a plan is being put in place to keep garbage collection and eventually school bus routes running as normal. Please watch for future updates for more information.