



# Main Street Reconstruction Project 2018

## Week of September 17, 2018

We are reaching the end of our project. This week the crew will continue working on the concrete sidewalks and driveway approaches. You will begin to see crews working on the terrace areas, filling in with topsoil and sod. As you can see from the picture below crews have begun installing the light poles. When the concrete work is complete the work crews will begin grading the road bed and installing the asphalt, which is expected to begin the week of September 24, 2018

Main Street  
Project 2018

Phase II  
Beech St to  
West end of  
Village

PROJECT  
FIELD OFFICE  
652 Main St

Field Office  
Hours:  
7am - 5pm  
Mondays  
thru Fridays

Field Office  
Phone#:  
920-323-6714

