

# Main Street Reconstruction Project 2018

## Week of August 6, 2018



Main Street  
Project 2018

Phase II  
Beech St to  
West end of  
Village

PROJECT  
FIELD OFFICE  
652 Main St

Field Office  
Hours:  
7am - 5pm  
Mondays  
thru Fridays

Field Office  
Phone#:  
920-323-6714

This week the crews will begin paving Main Street from Beech Street to 100 feet east of the Railroad tracks. During the work the road will be completely closed.

**No traffic will be allowed on the road until the asphalt is set.**



Concrete work is continuing as the crews have now begun pouring sidewalks and driveway entrances. During the week of **August 13<sup>th</sup>** the crews will begin pouring the curb and gutter west of the railroad tracks.

The new railroad crossing gates and lights have been installed and the conduit for the new street lights is being installed.

