



Main Street Reconstruction Project 2017

3-Week Look Ahead

Main Street
Project 2017

Phase I
Hwy LL to
Beech St

PROJECT
FIELD OFFICE
At the Mobil
Gas Station
on corner of
CTH LL and
Main Street.

Field Office
Hours:
7am - 5pm
Mondays
thru Fridays

Field Office
Phone#:
920-323-2876

Week of September 18th



Work from County LL to Michael Street

- Curb and gutter installation begins on the south side of Main Street until Wednesday, the 20th.
- The south side sidewalk will then be removed starting on Thursday the 21st, followed by installation of the new south side walkway.

Work from Michael Street to Beech Street

- Street excavation from Michael Street to the west will also begin on Wednesday or Thursday of this week.
- Storm sewer work is intended to be finished by Friday.

Week of September 25th

Work from County LL to Michael Street

- Curb and gutter installation begins on the north side of Main Street.
- North side sidewalk will then be removed, followed by installation of the new north side walkway.
- Installations of driveway aprons on the south side of Main Street will begin.
- Bases and conduit for new street lights to be installed at road crossings.

Work from Michael Street to Beech Street

- Excavation of Main St from Michael Street to the west will continue.

Week of October 2nd

Work from County LL to Michael Street

- Installations of driveway aprons on the north side of Main Street to continue.

Work from Michael Street to Beech Street

- Gravel road base to be placed.
- Curb and gutter installation to begin.

